COMPLETION REPORT

1	Name of the work	Reserve fund for Emergency works in Dasarahalli ward No. 15 (Construction and Improvements of RCC roads and Drains at road Adjacent to Ramachandra Hospital 4th Main, 3rd Cross road in ward No. 15 Dasarahalli)
2	Sanctioned Estimate No. & Date	BR/DD/TS/267/13-14 Date. 2/01/14
3	Head of Account which is chargeable	P-Code no 1771
4	Instrument Order NO. & Date	BR/DD/WO/123/14-15 Date. 3/7/14
5	Name Of Contractor	Technical Manger (west), Karnataka Rural Infrastructure Development Limited, Project Implementation unit, Bangalore-560 001.
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	88 days
7	Measurement recorded in	MB. no. 847/13-14 P. no. 27 to 30
8	Check Measurement of the Asst	MB NO 847/13-14 P-NO 27 TO 30
9	Name of the office/official in charge of the work	AEE (DSD)
10	a) Asst. Eng/junior Eng	Sri N.C. Venkatesh
	b) Asst. Exe Engineer	Sri. Ranga Swamy

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
5.0 Lacs	4,99,898/-	—	102

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSISTANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore-57.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ. ಬೆಂಗಳೂರು - 560 073